

Mekaines RPS & Associated Pipelines [QP121]

In Brief

Address	Qatar
Industry	Power & Water, Water Pipeline
Project Status	On Hold
Project Value (USD Million)	38 (Est.)
Client Type	Government

Location



Dates

Contractor Appointed	Apr 2016
Construction Start	Nov 2016
Project Add Date	2015-06-14
Last Update	2023-05-04

Scope

Project entails construction of one 12 million gallon reinforced concrete reservoir, pump house to accommodate 3 groups of pumps (out of which 2 groups to be constructed under this contract), accommodation and chlorination buildings, 18 point tanker filling station, guard houses, lagoons, emergency power generating facilities, landscape and boundary wall.

Timeline

May 2023	Project is on hold since a few months.
Jul 2022	The outstanding works are carried out by Gaar Construction LLC. Construction is ongoing.
Sep 2021	Project is still on hold.
Jul 2021	Status remains the same. Project is still on hold. Discussion are still underway with BIC Contracting to resume the construction. A final decision is anticipated in Aug' / Sept' 2021.
Apr 2021	Status remains the same. Project is still on hold. Discussion are still underway with BIC Contracting to resume the construction. A final decision is anticipated in the 3rd quarter of 2021.

Mar 2021	Project is still on hold. Discussion are still underway with BIC Contracting to resume the construction. A final decision is awaited. The MEP & Instrumentation works are pending. Once work is resumed it may take around 6 to 12 months to complete.
Jan 2021	Project is on hold since 3 months. BIC Contracting LLC was removed from the project around 3 months ago, however discussion are currently underway with BIC Contracting to resume the construction. A final decision is awaited. The MEP & Instrumentation works are pending.
Jun 2020	60 % of the project is complete. Construction is underway and is expected to be completed by the end of 2020. Handing over is expected by April 2021.
Aug 2019	Work is still underway. Completion is now expected by May 2020.
Apr 2019	Civil works are complete. MEP & Piping works are still underway. Completion is now expected in the 4th quarter of 2019.
Dec 2018	MEP works and some minor civil works are still underway. Completion is now expected in the 2nd quarter of 2019.
Aug 2018	Construction is underway.
Mar 2018	Construction is underway. Project is expected to be completed in the 4th quarter of 2018.
Sep 2017	Construction is underway. Project is expected to be completed in the 3rd quarter of 2018.
May 2017	Construction is underway.
Dec 2016	Design is in progress. Excavation has commenced.
Aug 2016	The detailed design is carried out by Engineering Consultants Group (ECG).
May 2016	The design & build contract has been awarded to Al Habtoor Leighton in late April 2016. Project duration is 24 months.
Jun 2015	Tender for the design & build contract has been issued on 15 June 2015 and the bid closing is set on 6 Aug 2015. Oct' 2015: Bids have been submitted on 1st Oct' 2015 for the design & build contract.
	Construction Tender No: GTC 760/2015.

Contact Information

<p>Client - Qatar General Electricity & Water Corporation (Kahramaa)</p> <p>Qatar</p> <p>P.O Box: 41</p> <p>Phone: +974-44845555</p> <p>Fax: +974-44845496</p> <p>Project Manager: Eng. Mohammed Salem Al Mansoori / Eng. Jabr Rashed Al Nuaimi</p>
<p>Consultant - Engineering Consultants Group (ECG)</p> <p>Doha, Qatar</p> <p>P.O Box: 24071</p> <p>Phone: +974-44357771/44071444</p> <p>Fax: +974-44367771</p>
<p>Contractor - Gaar Construction LLC</p> <p>Qatar</p> <p>Phone: +974-44570444</p>
<p>Contractor - BIC Contracting LLC (former Al Habtoor Leighton (HLG)) <i>[Cancelled]</i></p>

Doha, Qatar

P.O Box: 22478

Phone: +974-44059444

Fax: +974-44410494

Project Manager: Mr. Lucky Ogpeide
