


Roads and Infrastructure in Al Shamal - Pack 1 [QIS432]

In Brief

Address	Al Shamal, Qatar
Industry	Infrastructure, Roads & Bridges
Project Status	Completed
Completion Percentage	100 %
Project Value (USD Million)	192 (Act.)
Client Type	Government

Location



Dates

Contractor Appointed	Jul 2015
Construction Start	Mar 2017
Completion	Aug 2022
Project Add Date	2015-02-11
Last Update	2022-08-31

Scope

The scope of work entails construction of roads and Infrastructure in Al Shamal. The project extends from Al Ruwais to Aba Dhelouf, and involves construction of 40 km of new internal roads, and rehabilitation of 80 km of existing roads. The scope of work also entails installation of three traffic signals, 4500 lighting poles, and the construction of 12 intersections.

Timeline

Aug 2022	Project is understood to be completed.
Aug 2021	As per industry news, Project is now expected to be completed in the 1st quarter of 2022.
Jul 2020	Construction is still underway. Completion is now expected in 2021.
Jan 2020	Construction is still underway.
Jun 2019	Construction is underway. Completion is expected by the end of 2019.
Oct 2018	Construction is in progress.

Mar 2018	Construction is in progress.
Aug 2017	Construction is underway.
May 2017	Project has been re-activated. Work has commenced in early March 2017. Project duration is 30 months. Salini Impregilo is no longer involved in the project.
Jan 2017	Construction has not commenced yet. Project is still on hold.
May 2016	Construction has not commenced yet, and is expected to commence in the second half of 2016.
Dec 2015	Construction is expected to commence in the 1st quarter of 2016.
Jul 2015	The main construction contract has been awarded to Salini Impregilo in Joint Venture with Bin Omran Trading & Contracting on 9 July 2015. Project duration is 30 months.
Feb 2015	Bids were submitted on 3 Dec' 2014 for the main construction contract.

Contact Information

Client - Public Works Authority (Ashghal)

Doha, Qatar P.O Box: 22188

Phone: +974-44950000 Fax: +974-44950900

Project Manager: Eng. Yousef Al Emadi

Project Management - WSP

Al Anbar, Qatar P.O Box: 13885

Phone: +974-40206450 Fax: +974-40206451

Project Manager: Dr Mohamed Nazier

Consultant - Parsons Corporation

Qatar

P.O Box: 2091

Phone: +974-44058444 Fax: +974-44377434/7435

Contractor - Bin Omran Trading & Contracting (BOTC)

Qatar

P.O Box: 5006

Phone: +974-44139200