

Rehabilitation of 82 Storage Tanks, Spheres & Bullets at QP Refinery in Messaied [QOG190]

In Brief

Address	Mesaieed, Qatar
Industry	Oil & Gas, Storage Tanks
Project Status	Construction
Completion Percentage	47 %
Project Value (USD Million)	115 (Est.)
Client Type	Government

Location



Dates

Contractor Appointed	Dec 2018
Construction Start	Jan 2019
Completion	Oct 2027
Project Add Date	2018-04-18
Last Update	2023-06-14

Scope

Project entails rehabilitation of 82 nos. storage tanks, spheres, & bullets at QP Refinery in Messaied.

Timeline

Jun 2023	Project is ongoing.
Nov 2022	The main contract covering the outstanding works (Part 2) has been awarded to Trading & Agency Services Limited Company in October 2022. Project is scheduled to complete by 22 October 2027. The contract is estimated to be worth US\$62.7 million. Contract No: GC221013B0.
Aug 2022	The main contract covering the outstanding works (Part 1) has been awarded to Cape East Limited Company in August 2022. The contract is estimated to be worth USD45.8 million. Project is scheduled to complete by 6 August 2027. Contract No: GC221013A0.
Apr 2022	Bids have been submitted on 17th April 2022 for the main construction contract. Tender bond validity is until 14th Sept 2022, and Tender offer validity is until 15th Aug' 2022
Mar 2022	Bid closing has been extended to 17th April 2022 for the main construction contract.

Mar 2022	The main contract (outstanding works) has been re-tendered on 7th March 2022 and the bid closing is set on 3rd April 2022. Tender No: GT22101300.
Mar 2022	Energy Technical Services is no longer operational.
Sep 2021	Project is in progress.
Sep 2020	Project is in progress.
Dec 2019	Project is in progress.
Aug 2019	Project is in progress.
Dec 2018	The main contract has been awarded to Energy Technical Services in December 2018. Work is scheduled to commence on 6 January 2019. Project is scheduled to complete by 5 January 2024.
Nov 2018	The award of the main contract is awaited.
Oct 2018	The award of the main contract is awaited.
Aug 2018	Bids have been submitted on 22nd July 2018 for the main construction contract.
Jul 2018	Bid closing has been extended to 22nd July 2018 for the main construction contract.
Jun 2018	Bid closing has been extended to 8th July 2018 for the main construction contract.
May 2018	Bid closing has been extended to 24th June 2018 for the main construction contract.
May 2018	Bid closing has been extended to 17th June 2018 for the main construction contract.
Apr 2018	Bids have been invited until 20th May 2018 for the main construction contract. Tender documents will be released on 19th April 2018. Tender No: GT18101000.

Contact Information

Client - QatarEnergy (Formerly Known as Qatar Petroleum)

Doha, Qatar P.O Box: 3212

Phone: +974-40134895/6/7/8

Fax: +974-44831125

Contractor - Trading & Agency Services Limited Company (Trags)

Al Anbar, Qatar P.O Box: 1884

Phone: +974-44462900 Fax: +974-44422255

Contractor - Cape East Limited Company

Qatar

P.O Box: 12573 Phone: +974-40081111

Project Manager: Mr. Prashanth Dhumal

Contractor - Energy Technical Services (ETS) [Cancelled]

Qatar

P.O Box: 4718

Phone: +974-44681142

Fax: +974-44877328

Project Manager: Mr. Vinod Raturi