

Qatar University - College of Medicine and Health Sciences [QB2288]

In Brief

AddressQatar University, Doha, QatarIndustryBuildings, Educational FacilitiesProject StatusConstructionCompletion Percentage2 %Project Value (USD Million)115.9 (Act.)Client TypeGovernmentFloors4		
Project Status Completion Percentage 2 % Project Value (USD Million) Client Type Facilities Construction 115.9 (Act.) Government	Address	• • • • • • • • • • • • • • • • • • • •
Completion Percentage 2 % Project Value (USD Million) Client Type Government	Industry	•
Project Value (USD Million) Client Type Government	Project Status	Construction
Million) Client Type Government	Completion Percentage	2 %
	•	115.9 (Act.)
Floors 4	Client Type	Government
	Floors	4

Location



Dates

Tender Issue (Main Contractor)	Jul 20, 2022
Bid Submission (Main Contractor)	Oct 4, 2022
Contractor Appointed	Mar 2023
MEP Contractor Appointed	Mar 2023
Consultant Appointed	Sep 2015
Construction Start	May 2023
Completion	Oct 2025
Project Add Date	2015-12-16
Last Update	2023-05-15

Scope

Project calls for the construction of College of Medicine and Health Sciences within Qatar University campus. A dedicated medical teaching facility including laboratory & research facilities. It will comprise of a Basement + Ground + 3 Floors. The Gross Floor Area (GFA) is 35,500 sq, m.

Timeline

Mar 2023 MEP works will be carried out by Bojamhoor Mechanical & Electrical Company.	May 2023	Mobilization is ongoing.
	Mar 2023	MEP works will be carried out by Bojamhoor Mechanical & Electrical Company.

Mar 2023	The main construction contract has been awarded to Bojamhoor Trading & Contracting Co. in mid March 2023. The contract is estimated to be worth USD115.9 million.
Feb 2023	Status remains the same. The award of the main contract is awaited. Bojamhoor Trading & Contracting Co. is understood to be in the race for the same.
Jan 2023	Bojamhoor Trading & Contracting Co. is understood to be in the race for the main construction contract.
Jan 2023	The award of the main contract is awaited. Tender offer validity has been extended till 30th April 2023.
Nov 2022	The award of the main contract is awaited.
Oct 2022	Post tender clarification is ongoing for the main construction contract.
Oct 2022	Bids have been submitted on 4th Oct' 2022 for the main construction contract.
Sep 2022	Bid closing has been extended to 4th Oct' 2022 for the main construction contract.
Sep 2022	Bid closing has been extended to 27th Sept' 2022 for the main construction contract.
Jul 2022	The main construction contract has been re-tendered on 20th July 2022 and the bid closing is set on 13th Sept' 2022. Tender No: PWA/GTC/8/2022.
May 2022	Status remains the same.
Dec 2021	Status remains the same. An official award for the main contract is still pending.
Aug 2021	Status remains the same. An official award for the main contract is still pending.
Mar 2021	Status remains the same. An official award for the main contract is still pending.
Jan 2021	Status remains the same. An official award for the main contract is still pending.
Dec 2020	Status remains the same. An official award for the main contract is still pending.
Oct 2020	Status remains the same. An official award for the main contract is still pending.
Jul 2020	A formal award for the main contract, and construction commencement has been delayed.
Apr 2020	Generic Engineering Technologies (G.E.T) has been selected as the main contractor for the project. A formal award is expected before end of June 2020.
Mar 2020	The award of the main contract is awaited.
Jan 2020	Bids have been submitted on 14th Jan' 2020 for the main construction contract.
Jan 2020	Bid closing has been extended to 14th Jan' 2020 for the main construction contract.
Dec 2019	Bid closing has been extended to 7th Jan' 2020 for the main construction contract.

Dec 2019	Bid closing has been extended to 24th Dec' 2019 for the main construction contract.
Nov 2019	The main construction contract has been re-tendered by Ashghal on 18th Nov' 2019 and the bid closing is set on 10th Dec' 2019. Project duration is 30 months. Tender No: PWA/GTC/070/2019.
Oct 2019	Bid closing has been extended to 19th Nov' 2019 for the design & build contract.
Sep 2019	Bid closing has been extended to 22nd Oct' 2019 for the design & build contract.
Aug 2019	Bid closing has been extended to 24th Sept' 2019 for the design & build contract.
Jul 2019	Tender for the design & build contract has been issued by Qatar University on 30th July 2019 and the bid closing is set on 27th Aug' 2019. Project duration is 760 days.
Feb 2019	Project is in the detailed design stage.
Sep 2018	Project is currently in the concept design stage.
Nov 2017	Status remains the same.
May 2017	Project is still on hold.
Sep 2016	Project is still on hold. Design schedule is yet to be finalized.
Jul 2016	Project is on hold.
Dec 2015	The design and supervision consultancy services contract has been awarded to KEO International.

Contact Information

Client - Public Works Authority (Ashghal)

Doha, Qatar P.O Box: 22188

Phone: +974-44950000 Fax: +974-44950900

Client - Qatar University

Qatar

P.O Box: 2713

Phone: +974-44033333/44033222

Project Manager: Mr. Abdulla Al-Romaihi / Mr. Khamis Nasser A A Al-Kuwari

Consultant - HDR Rice Daubney

Australia

Phone: +61-2-99562666 Fax: +61-2-99593015

Consultant - KEO International Consultant

Qatar

P.O Box: 18108 Phone: +974-44626400 Fax: +974-44626500

Contractor - Bojamhoor Trading & Contracting Co. W.L.L

Qatar

P.O Box: 24159

Phone: +974-44880468/65 Fax: +974-44880471

Project Manager: Eng. Waleed Mohamed

Contractor - Generic Engineering Technologies (G.E.T) [Cancelled]

Qatar

P.O Box: 31898

Phone: +974-44341730 Fax: +974-44341731

MEP Contractor - Bojamhoor Mechanical & Electrical Company

Qatar

P.O Box: 24159

Phone: +974-44871714 Fax: +974-44860266