


Al Meera Hypermarket at Ain Khalid [QB1246]

In Brief

Address	Ain Khalid, Al Rayyan, Qatar
Industry	Buildings, Retail Outlets
Project Status	Construction
Completion Percentage	65 %
Project Value (USD Million)	27 (Est.)
Built-up Area	13389.00 sq.m

Location



Dates

Tender Issue (Main Contractor)	Jun 5, 2022
Bid Submission (Main Contractor)	Jul 31, 2022
Contractor Appointed	Sep 2022
MEP Contractor Appointed	Nov 2022
Construction Start	Oct 2022
Completion	Dec 2023
Project Add Date	2011-09-06
Last Update	2023-02-26

Scope

Project calls for the construction of a hypermarket at Ain Khalid. The Total Built Up Area is 13,389 sq.m., and the Total Plot Area is 46,991 sq. m.

Timeline

Jan 2023	Construction is underway. MEP works are carried out by Power Vac MEP Trading & Contracting.
Oct 2022	MEP works are likely to be carried out by Power Vac MEP Trading & Contracting.
Sep 2022	The main construction contract has been awarded to Al Attiyah Architectural Group in late September 2022. Project duration is 13 months.
Sep 2022	The award of the main contract is awaited.
Sep 2022	Few contractors are expected to submit revised commercial offers on 11th Sept' 2022.

Aug 2022	Bids are under evaluation for the main construction contract.
Aug 2022	Bids have been submitted on 31st July 2022 for the main construction contract.
Jul 2022	Bid closing has been extended to 28th July 2022 for the main construction contract.
Jul 2022	Bid closing has been extended to 14th July 2022 for the main construction contract.
Jun 2022	Tender for the main construction contract has been issued on 5th June 2022 and the bid closing is set on 3rd July 2022.
May 2022	Tender issue is awaited for the main construction contract.
Apr 2022	Expression of Interest has been invited until 28th April 2022 for the main construction contract.
Sep 2021	Tender schedules for the main construction contract are yet to be announced.
Sep 2020	Tender schedules for the main construction contract are yet to be announced.
Oct 2019	Tender schedules for the main construction contract are yet to be announced.
Jan 2018	Tender schedules for the main construction contract are yet to be announced.
Jul 2017	Tender schedules for the main construction contract are yet to be announced.
Nov 2016	Tender schedules for the main construction contract are yet to be announced.
Feb 2015	Design of the project is complete.

Contact Information

Client - Al Meera Consumer Goods Company

Qatar

Phone: +974-40119111/40119152

Fax: +974-40119186

Project Manager: Mr. Yousef Ali Al Obaidan / Mr. Jamal M. Atabani

Consultant - Arab Engineering Bureau (AEB)

Qatar

P.O Box: 1148

Phone: +974-44068888 Fax: +974-44477868

Project Manager: Mr. Uday Kumar

Contractor - Al Attiyah Architectural Group

Qatar

P.O Box: 45444

Phone: +974-44119117/8 Fax: +974-44119116

MEP Contractor - Power Vac MEP Trading & Contracting

Qatar

Phone: +974-44119117/8

Fax: +974-44119116