

# Arab International Academy Schools - Tarsheed [QB3658]

### In Brief

Address	Wadi Al Banat, Al Daayen, Qatar
Industry	Buildings, Educational Facilities
Project Status	Construction
Completion Percentage	24 %
Project Value (USD Million)	62.3 (Act.)
Client Type	Government
Built-up Area	32685.00 sq.m

### **Dates**

Tender Issue (Main Contractor)	Sep 6, 2022
Bid Submission (Main Contractor)	Sep 27, 2022
Contractor Appointed	Nov 2022
MEP Contractor Appointed	Nov 2022
Construction Start	Dec 2022
Completion	Dec 2024
Project Add Date	2022-04-05
Last Update	2023-04-25

## Scope

Project calls for the construction of Arab International Academy Schools - Tarsheed. The school shall accommodate a total of 1500 students. The Total Built Up Area is 32,685 sq. m., and the Total Plot Area is 87,700 sq. m. It will comprise of Pre-KG, KG, Junior & Senior Schools with administration building, libraries, sports facilities, canteen, auditorium building and associated facilities. Project will be located at Wadi Al Banat (Near to Qatar University).

## **Timeline**

Apr 2023	Construction is underway.

### Location



In a 0000	The companies and the companies control has been accorded to Augh Fundamental D.
Jan 2023	The supervision consultancy services contract has been awarded to Arab Engineering Bureau in late Jan' 2023.
Dec 2022	Work has commenced on 1st Dec' 2022.
Nov 2022	The main construction contract has been awarded to Boom General Contracting in Nov' 2022. Project duration is 700 days.
Oct 2022	The award of the main contract is awaited.
Oct 2022	Bids have been submitted on 27th Sept' 2022 for the main construction contract.
Sep 2022	Bid closing has been extended to 27th Sept' 2022 for the main construction contract.
Sep 2022	The main construction contract has been re-tendered on 6th Sept' 2022 and the bid closing is set on 20th Sept' 2022.
Sep 2022	The award of the main contract is awaited.
Aug 2022	The award of the main contract is awaited. Tender offer validity is until 28th Sept' 2022.
Jun 2022	Bids are under evaluation for the main construction contract.
Jun 2022	Bids have been submitted on 7th June 2022 for the main construction contract.
May 2022	Bid closing has been extended to 7th June 2022 for the main construction contract.
May 2022	Tender for the supervision consultancy services contract has been issued on 18th May 2022 and the bid closing is set on 12 June 2022. Tender No: PWA/STC/7/2022.
May 2022	Bid closing has been extended to 31st May 2022 for the main construction contract.
May 2022	Bid closing has been extended to 24th May 2022 for the main construction contract.
Apr 2022	Tender for the main construction contract has been issued on 4 April 2022 and the bid closing is set on 17 May 2022. Project duration is 700 days. Tender No: PWA/GTC/2/2022
	Public Works Authority (Ashghal) is managing the project on behalf of Tarsheed.

## **Contact Information**

Client - Tarsheed

Qatar

Phone: +974-40358784

Client - Public Works Authority (Ashghal)

Doha, Qatar P.O Box: 22188

Phone: +974-44950000 Fax: +974-44950900 Consultant - Shaker Consultancy Group

Doha, Qatar P.O Box: 55781

Phone: +974-44664203 Fax: +974-44667843

Consultant - Faris and Faris Architects

Amman, Jordan P.O Box: 5091

Phone: +962-64644600 Fax: +962-64644634

Consultant - Supervision - Arab Engineering Bureau (AEB)

Qatar

P.O Box: 1148

Phone: +974-44068888 Fax: +974-44477868

Contractor - Boom General Contracting

Qatar

P.O Box: 22145

Phone: +974-44277458 Fax: +974-44277459

Project Manager: Mr. Ziad El Haber

MEP Contractor - Boom General Contracting

Qatar

P.O Box: 22145

Phone: +974-44277458 Fax: +974-44277459