

Fire Protection System at Berth 6 Mesaieed Port [QIS689]

In Brief

Address	Mesaieed, Qatar
Industry	Infrastructure, Utility
Project Status	Construction
Completion Percentage	30 %
Project Value (USD Million)	35 (Est.)
Client Type	Government

Location



Dates

Bid Submission (Main Contractor)	Jun 19, 2022
Contractor Appointed	Aug 2022
Consultant Appointed	Nov 2018
Construction Start	Oct 2022
Completion	Dec 2024
Project Add Date	2018-11-04
Last Update	2022-08-14

Scope

The scope of work entails replacement of fire protection system at Berth 6, Mesaieed Port

Timeline

Aug 2022	The EPIC contract has been awarded to Al Balagh Trading & Contracting in August 2022. Project
7.09 = 0 = =	duration is 28 months.
Jun 2022	Commercial bids have been submitted on 19th June 2022 for the EPIC Contract, and are under evaluation.
May 2022	Technical bid evaluation is underway for the EPIC Contract.
Apr 2022	Technical bids have been submitted on 17th April 2022 for the EPIC Contract.
Apr 2022	Bid closing has been extended to 17th April 2022 for the EPIC Contract.
Mar 2022	Energy Technical Services is no longer involved in the project. The EPIC Contract has been re-tendered and the bid closing is set on 27th March 2022. Only around 5% of the project is complete.

Sep 2021	Work is progressing at a slow pace.
Sep 2020	The EPIC contract has been awarded to Energy Technical Services in August 2020. Project is scheduled to complete by 9th June 2023.
Mar 2020	Bids have been submitted on 23rd Feb' 2020 for the EPIC contract, and are under evaluation.
Feb 2020	Bid closing has been extended to 23rd Feb' 2020 for the EPIC contract.
Feb 2020	Bid closing has been extended to 16th Feb' 2020 for the EPIC contract.
Jan 2020	Tender for the EPIC Contract has been issued on 1st Jan' 2020 and the bid closing is set on 2nd Feb' 2020. Tender No: GT20100100
Jun 2019	FEED is ongoing.
Nov 2018	The FEED contract has been awarded to Gulf Engineering & Industrial Consultancy (GEIC) in November 2018. Contract duration is until 4 January 2020. FEED Tender No: LT18102700

Contact Information

Client - QatarEnergy (Formerly Known as Qatar Petroleum)

Doha, Qatar P.O Box: 3212

Phone: +974-40134895/6/7/8

Fax: +974-44831125

EPIC Contractor - Al Balagh Trading & Contracting Company, Qatar

Qatar

P.O Box: 5777

Phone: +974-44667715/16 Fax: +974-44660040

EPIC Contractor - Energy Technical Services (ETS) [Cancelled]

Qatar

P.O Box: 4718

Phone: +974-44681142 Fax: +974-44877328

FEED Consultant - Alkhaleej Engineering & Industrial Consultancy - KEIC (Formerly Known as Gulf Engineering & Industrial

Consultancy - GEIC)

Qatar

P.O Box: 4097

Phone: +974-44422120 Fax: +974-44422150

Project Manager: Dr. Ali A. Al Marri / Mr. Souhail Hamdani