

Fire Rated Ductwork Installation Inspection Report

Project Name : G+4P+19 Floors + Roof

Project Number : FRD-10015 Order No : 15256

Client/Customer : Raneen

Main Contractor

MEP Contractor : Raneen

Drawing No : 25255 **Inspection No.** : 643634

Installation Completion : hdssd Model Number : 436

FRD location : 6346 Date :

SLNO	CHECK LIST	YES/NO	COMMENT	ACTION REQUIRED
1	Has the NAFFCO supplied gasket been used between Duct flanges properly?	Yes		
2	Has the G-Clamp been fixed on joints at specified distance?	No		
3	Are the hanger rod & bearer support complying with NAFFCO Hanger-Support Table	No		
4	Are the support distance as per the Hanger-Support given in Installation Instruction?	No		
5	Are Droup road within 50mm of duct side surface?	No		
6	Are the NAFFCO Fire Rated Duckwork independent of the other service? Vice Versa?	No		
7	Has correct fixing, accessories & slabs been used with suitable rating as of fire rate ductwork?	N/A		
8	Balancing Dampers approved for fire rated system?	N/A		



SLNO	CHECK LIST	YES/NO	COMMENT	ACTION REQUIRED
9	Has the duct been checked for any damage for the full job and any requird remedial work completed?	N/A	jdfj	jtf
10	Are fasteners on flange corners properly fitted and fully tightened?	No	jghfj	jfg
11	Is the duct installed as per shop floor drawing?(Minor adjustment on site are not included)	N/A	jfgh	
12	Has the NAFFCO identification label pasted on ducts?	N/A		
13	Is the Installer aware about the required fire stopping at wall or floor penetrations?(Contact NAFFCO for Advice).	N/A		









OBSERVATION	
1.	
Notes:Installer Is Advised to contact NAFFCO for penetration seal method. (* In additional of above checkpoint,it always advised to refer the NAFFCO installation instruction)	

CORRECTIVE ACTION COMPLETED AND SIGNED OFF						
NAFFCO SITE INSPECTOR		CLIENT/CONTRACTOR REPRESENTATIVE				
Inspector Name		Client Representative				
Position		Position				
Mob		Mob				
Date & Sign		Date & Sign				
COC to be issued			NO			

Inspector Sign Customer Sign